BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Improvements to Roads and Drains at Balaji Enclave Dwarakanagara in Ward No.05 Byatarayanapura Sub Division	
2	Estimate Cost	30.00 Lakhs	
3	Administrative Approved No and Date	603/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	46/13-14, Date. 23.12.2013	
5	Job Code No. and P Code No.	005-14-000018	
6	Tender Direct Entrested to KRIDL	KRIDL	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	Not Applicable	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	362/13-14, Date. 21.02.2014	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	29.04.2014	
12	Actiual Date of Completion	28.07.2014	
13	Delay if any	Nil	

	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	04.08.2015	
19	MB No. and Page No.	Mb No. 2502 Page No. 250101-250113	
20	BR No. and Date	202/31.07.2014	
21	Test Result	Quality Test Report submitted by Civil Tech Consultents and Engineers is verified and Enclosed	
22	Section officer	Sri P A Chandrakanthraju A.E	
23	Sub Division Office	Sri Shivakumar Goudar AEE Byatarayanaprua Sub Division	
24	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

4/8/15

M.C. Kale Gowda
EE (Retd)

2ನೇ ಅಡ್ಡರಸ್ತೆ
2nd CROSS
ಶೇಖಾಡಿ ಎಸ್ಟೇಟ್
ಫೋರಂವರ್

AK-05

AE-05